



# 2025

## ANNUAL REPORT

### Measure L Citizens' Bond Oversight Committee



**ABOVE:** The front entrance of the San Luis Obispo Campus Center.

#### **San Luis Obispo Campus Center:**

The Administration (8000) Building was demolished to create space for the new 36,000 sf Campus Center. The new building includes student services departments, staff offices, a boardroom, café, and meeting, and support spaces. The project sitework consists of a new administration loop, an exterior promenade, reimagined parking lots, a new bus stop location, fresh landscaping, and dedicated pedestrian pathways. The entire project site is approximately five acres.



**RIGHT:** The back entrance of the San Luis Obispo Campus Center building and exterior hardscape area.

## Citizens' Bond Oversight Committee Members

**Dr. Gilbert Stork**  
**Committee Chair**  
*Senior Citizens'*  
*Community Member*

**Clint Weirick**  
**Vice Chair**  
*Community Member*

**Ranelle Baldwin**  
*Community Member*

**Henry Rible**  
*Community Member*

**Dr. Dan Chernow**  
*Community Member*

**Andy Garcia-Mora**  
*Student Representative*

**Robert "Grigger" Jones**  
*Support Organization Member*

## Committee Meeting Dates:

**April 11, 2025**  
**October 17, 2025**  
**April 10, 2026**  
**October 2026**

*For more information  
about the Citizens' Bond  
Oversight Committee,  
past meetings agendas,  
reports to the  
community, annual  
audits, and policies and  
procedures go to:*

[http://www.cuesta.edu/  
aboutcc/planning/oversightcommittee/index.html](http://www.cuesta.edu/aboutcc/planning/oversightcommittee/index.html)

*Cuesta College is an EEO/AA  
institution.*

# A Message from the CBOC Chair

The Measure L Citizens' Bond Oversight Committee is pleased to report significant progress on projects funded under the voter approved Measure L. The committee has the responsibility to verify to the best of its knowledge and belief that Measure L Bond revenues have been spent only for the purposes identified in Measure L.

The committee relies heavily upon the Independent Auditor's Report of financial statements, as well as a Performance Audit Report performed by certified public accountant firm, CWDL. The 2025 Fiscal Year-End financial statements for Measure L were given a clean, "no findings or questioned costs," recommendation, and the performance audit testing indicated the San Luis Obispo County Community College District has properly accounted for expenditures held in the Measure L Bond Fund and that such expenditures were made for authorized Bond projects.

This annual report lists many projects completed and underway using Bond funding as provided by the First Issuance of Measure L Bond funds of \$75 Million in March 2015, the Second Issuance of \$73 Million in January 2018, and the Third Issuance of \$70 Million in February 2021. One final Bond Issuance occurred in February 2024. The projects have been essential to both the San Luis Obispo and North County Campuses and the results are outstanding.

The future looks bright for the San Luis Obispo County Community College District with facilities improved to provide a quality education and life experience for all students who choose to enroll at Cuesta College. The contribution of Cuesta College to the county is enormous and the Citizens' Bond Oversight Committee is proud to be part of this most beneficial program.

The San Luis Obispo County Community College District Measure L Citizens' Bond Oversight Committee wishes to report that, to the best of its knowledge and belief, the Cuesta Community College District is in full compliance with the responsibilities described in Article XIII A, Section 1(b)(3)(C) of the California Constitution.

Sincerely,



Dr. Gilbert H. Stork, Chair  
Measure L Citizens' Oversight Committee

# A Message from the President

Thank you for your continued support of Measure L and your interest in the Citizens' Bond Oversight Committee (CBOC) 2025 Annual Report. This annual report provides a summary of how Measure L funds are being spent and details the progress Cuesta College has made with regard to its promise to the citizens of San Luis Obispo County.

Over the past year the District has been successful in completing several projects funded by the third issuance of Measure L. Audiovisual (AV) upgrades have continued on both campuses, with new equipment added to classrooms and meeting spaces, including state-of-the-art whiteboards, projectors, screens, speakers, microphones, and switches.

Other major renovations include upgrades in the SLO Campus Children's Center, faculty offices and breakrooms. Roofing, HVAC, and asphalt replacement were completed on the SLO Campus.

I am pleased to announce that the new SLO Campus Center has been completed. This addition to the campus provides a centralized location for student enrollment services, counseling, administrative offices, conference rooms, and a coffee shop. It becomes the Front Door to Campus.

At the North County Campus, the Instructional Building will be complete for Fall 2026 classes. This building includes a movement classroom, a soils laboratory, a standard classroom, and a large covered exterior space designed for flexibility, with access to water, power, and technology to support career education. As of December 31, 2025, 82% of total Measure L Bond funds have been expended with 18% remaining available for the completion of this and other important projects.

Cuesta College remains committed to supporting student success through ongoing improvements to District facilities, strengthening our ability to provide a safe, modern learning environment for all students. I hope you find this report informative and valuable with regard to all activities and expenditures under Measure L. Please visit the College's official bond website: <https://cuestacollegebond.info/about-measure-l/> for additional information.

In service,



Jill Stearns, Ph.D.  
Superintendent/President

# Status Report

## Tax Rate Increment 2024-25

|                      |                                                                                                                |
|----------------------|----------------------------------------------------------------------------------------------------------------|
| Year                 | July 1, 2024 – June 30, 2025                                                                                   |
| Actual Tax Rate      | \$17.50 per \$100,000 of assessed property valuation for the San Luis Obispo County Community College District |
| First Bond Issuance  | March 2015   \$75 Million                                                                                      |
| Second Bond Issuance | January 2018   \$73 Million                                                                                    |
| Third Bond Issuance  | February 2021   \$70 Million                                                                                   |
| Fourth Bond Issuance | February 2024   \$57 Million                                                                                   |
| Bond Ratings         | Standard & Poor’s Rating: AA-<br>Moody’s Rating: Aa2                                                           |

## Ballot Question

To repair, construct/acquire facilities, sites/equipment, prepare students/returning veterans for universities/good paying jobs, address severe budget cuts by updating aging classrooms, improving/maintaining nursing, paramedic, 9-1-1 medical training, welding, engineering, automotive, early childhood education/other career education programs, repairing deteriorating gas/electrical lines, upgrading technology, shall San Luis Obispo County Community College District issue \$275,000,000 in bonds at legal rates, requiring citizens’ oversight, independent audits, all funds used locally?

## SLOCCCD Measure L General Obligation Bond Under the Provisions of State Proposition 39

San Luis Obispo County residents voted on November 4, 2014 to approve Measure L - Cuesta College affordable education, job training and campus repair bond, a \$275 million general obligation bond. Funding from the bond helps the college modernize technology, upgrade the failing infrastructure of decades-old classrooms and labs, and build new teaching and learning spaces.

After voter approval of Measure L, the College Board of Trustees established the Measure L Citizens’ Bond Oversight Committee (CBOC) appointing seven members of the community to provide objective oversight of District bond fund expenditures.

The role of the Citizens’ Bond Oversight Committee is to determine whether or not the use of the funds is consistent with the original bond measure, inform the public on District expenditures of bond proceeds and to publish an annual report of the year’s Measure L activities for taxpayers of San Luis Obispo County Community College District.

# Independent Auditor’s Financial and Performance Audits

## Fiscal Year Ending June 30, 2025

The Citizens’ Bond Oversight Committee received the Independent Auditor’s Report for the financial statements of the general obligation bonds of the San Luis Obispo County Community College District, as well as a Performance Audit report on the uses of bond monies, for the period of July 1, 2024 through June 30, 2025. The reports were prepared by certified public accounting firm CWDL.

The Independent Auditor’s Report states:

We have audited the accompanying financial statements of the San Luis Obispo County Community College District’s (the “District”) Measure L General Obligation Bonds and the related notes to financial statements as of and for the year ended June 30, 2025, as listed in the table of contents. In our opinion, the financial statements referred to above present fairly, in all material respects, the financial position of the Measure L General Obligation Bonds of the District, as of June 30, 2025, and the changes in financial position for the fiscal year then ended in accordance with accounting principles generally accepted in the United States of America.

The Performance Audit states that the objective is to:

Determine that the District expended Measure L General Obligation Bonds funds for the year ended June 30, 2025 only for the purposes approved by the voters and only on the specific projects developed by the District’s Board of Trustees, in accordance with the requirements of Proposition 39, as specified by Section 1(b)(3)(C) of Article XIII A of the California Constitution.

Conclusion: The results of our tests indicated that, in all significant respects, the District expended Measure L General Obligation Bonds for the year ended June 30, 2025 only for the specific projects developed by the District’s Governing Board and approved by the voters, in accordance with the requirements of Proposition 39, as specified by Section 1(b)(3)(C) of Article XIII A of the California Constitution.



## About SLOCCCD

San Luis Obispo County Community College District (SLOCCCD) is a small-sized rural, single college district that offers instruction and student support services as Cuesta College at three locations: the San Luis Obispo Campus, the North County Center, and the South County site. In addition to serving as locations that offer instructional programs and student services, Cuesta College hosts various public events, recreational activities, and community education programs.

## Technology Planning and Implementation Update


During the 2025 calendar year, the Information Technology Department continued to progress through its audiovisual (AV) upgrades program by completing installations in additional locations. These locations were an accumulation of classrooms and meeting spaces. Each room received a combination of new whiteboards, projectors, projection screens, speakers, microphones, switches, and other audiovisual systems.



**ABOVE:** Large Lecture Classroom 2402 new AV.

**LEFT:** Classroom 7107 Sculpture Lab new AV.

**BELOW:** Classroom 2502 AV desk with new projectors.



## Bond Measure L Project Overview

### First Issuance

March 2015 - \$75 Million

#### Temporary Classroom Replacement and New Classroom Facilities:

Instructional Building – SLO  
Campus Center – NC  
Interim Offices & Classes – SLO & NC

#### Critical Repairs & Upgrades:

Roofing & HVAC – SLO & NC  
Aquatic Center Renovation (Design)  
Infrastructure & Utilities - SLO

#### 21st Century Technology Upgrades

#### Debt Retirement

### Second Issuance

January 2018 - \$73 Million

#### New Facilities:

ECE Building – NC  
Aquatic Center Complex – SLO  
Data Center – SLO  
Campus Center Design – SLO  
Parking Lot & Central Campus – NC

#### Critical Repairs & Upgrades:

ADA, Roofing & HVAC – SLO  
Hollister Adobe Stabilization – SLO  
Gym Floor Replacement – SLO

#### 21st Century Technology Upgrades

#### Debt Retirement

### Third Issuance

February 2021 - \$70 Million

#### New Facilities:

Campus Center – SLO

#### Critical Repairs & Upgrades:

Roofing & HVAC – SLO  
Infrastructure & Utilities – SLO

#### 21st Century Technology Upgrades

### Fourth Issuance

February 2024 - \$57 Million

#### New Facilities:

Instructional Building – NC  
3100 – 3400 Building T.I. – SLO

#### Critical Repairs & Upgrades:

Complex by Complex

#### 21st Century Technology Upgrades

#### Debt Retirement

#### Program Completion


### Children's Center

The Children's Center renovation included new carpet, paint, ceiling tile, and breakroom upgrades.




### Faculty Offices

The faculty office renovations in Buildings 4300 and 6200 included paint, carpet, ceiling tile replacements, and breakroom upgrades.



Building 6200 updated interior





# ACTIVE BOND PROJECTS SERIES A

SAN LUIS OBISPO COUNTY  
COMMUNITY COLLEGE DISTRICT  
Closed as of June 30, 2020

PROGRAM TOTALS

**Total General Obligation Bond Authorization** **\$275,000,000**

Series A Issuance (Non-Taxable) \$72,400,000

Series A-1 Issuance (Taxable) \$2,600,000

General Obligation Bond Balance to be Issued \$200,000,000

## Revenue

Series A Issuance \$75,000,000

Premium on Sale of Bonds Issuance A \$6,114,164

Interest Income \$909,444

Miscellaneous Income \$650

Total Available Revenue \$82,024,258

## Cost of Issuance Debt

Cost of First Issuance \$195,186

Underwriter's Discount Series A and A-1 \$300,000

Transfer for Debt Services \$5,828,692

Total Cost of Issuance \$6,323,878

## Description / Project Name

**Series A Total Expenditures (January 1 – December 31, 2024)**

Current Year

No Activity

**TOTAL EXPENDITURES 2024**

**\$0**

Total Prior Period Expenditures

\$75,700,380

**TOTAL PROGRAM EXPENDITURES TO DATE**

**\$75,700,380**

**UNAUDITED ENDING BALANCE**

**\$0**

# ACTIVE BOND PROJECTS SERIES B

SAN LUIS OBISPO COUNTY  
COMMUNITY COLLEGE DISTRICT  
Closed as of June 30, 2024

## PROGRAM TOTALS

|                                                                     |                      |
|---------------------------------------------------------------------|----------------------|
| <b>Total Remaining of the General Obligation Bond Authorization</b> | <b>\$200,000,000</b> |
|---------------------------------------------------------------------|----------------------|

|                                              |               |
|----------------------------------------------|---------------|
| Series B Issuance (Non-Taxable)              | \$73,000,000  |
| General Obligation Bond Balance to be Issued | \$127,000,000 |

## Revenue

|                                     |                     |
|-------------------------------------|---------------------|
| Series B Issuance                   | \$73,000,000        |
| Premium on Sale of Bonds Issuance B | \$7,451,575         |
| Interest Income                     | \$2,634,033         |
| Cost of Issuance Returned           | \$4,404             |
| <b>Total Available Revenue</b>      | <b>\$83,090,012</b> |

## Cost of Issuance Debt

|                                 |                    |
|---------------------------------|--------------------|
| Cost of Second Issuance         | \$196,909          |
| Underwriter's Discount Series B | \$288,350          |
| Transfer for Debt Services      | \$7,163,225        |
| <b>Total Cost of Issuance</b>   | <b>\$7,648,484</b> |

## Description / Project Name

| <b>Series B Total Expenditures (January 1 – June 30, 2024)</b> | <b>Current Year</b> |
|----------------------------------------------------------------|---------------------|
| Program Management                                             | \$1,900             |
| Technology Upgrades                                            | \$108,717           |
| Aquatic Center Complex                                         | \$67,289            |
| Early Childhood Education Center                               |                     |
| NC Sitework Improvements                                       |                     |
| Wayfinding and Signage                                         | \$12,826            |
| Site Infrastructure                                            |                     |
| ADA Upgrades                                                   | \$454,431           |
| Switchgear Replacement                                         | \$4,945             |
| SLO Campus Center                                              | \$24,511            |
| 7500 Building Renovation                                       | \$12,001            |
| 9100 Building Upgrades                                         | \$77,194            |
| Road Asphalt Improvements                                      |                     |
| Asphalt Refurbishing                                           |                     |
| SLO Campus Interiors                                           |                     |
| Roofing & HVAC (Districtwide)                                  | \$9,739             |
|                                                                |                     |
| <b>TOTAL EXPENDITURES 2024</b>                                 | <b>\$773,554</b>    |
| Total Prior Period Expenditures                                | \$74,667,974        |
| <b>TOTAL PROGRAM EXPENDITURES TO DATE</b>                      | <b>\$75,441,528</b> |

**UNAUDITED ENDING BALANCE**

**\$0**

# ACTIVE BOND PROJECTS SERIES C

SAN LUIS OBISPO COUNTY  
COMMUNITY COLLEGE DISTRICT  
December 31, 2025

## PROGRAM TOTALS

|                                                                     |                      |
|---------------------------------------------------------------------|----------------------|
| <b>Total Remaining of the General Obligation Bond Authorization</b> | <b>\$127,000,000</b> |
|---------------------------------------------------------------------|----------------------|

|                                 |              |
|---------------------------------|--------------|
| Series C Issuance (Non-Taxable) | \$70,000,000 |
|---------------------------------|--------------|

|                                              |              |
|----------------------------------------------|--------------|
| General Obligation Bond Balance to be Issued | \$57,000,000 |
|----------------------------------------------|--------------|

### Revenue

|                   |              |
|-------------------|--------------|
| Series C Issuance | \$70,000,000 |
|-------------------|--------------|

|                                     |             |
|-------------------------------------|-------------|
| Premium on Sale of Bonds Issuance C | \$6,263,524 |
|-------------------------------------|-------------|

|                 |             |
|-----------------|-------------|
| Interest Income | \$4,205,910 |
|-----------------|-------------|

|                           |         |
|---------------------------|---------|
| Cost of Issuance Returned | \$6,104 |
|---------------------------|---------|

|                                |                     |
|--------------------------------|---------------------|
| <b>Total Available Revenue</b> | <b>\$80,475,539</b> |
|--------------------------------|---------------------|

### Cost of Issuance Debt

|                        |           |
|------------------------|-----------|
| Cost of Third Issuance | \$195,000 |
|------------------------|-----------|

|                                 |           |
|---------------------------------|-----------|
| Underwriter's Discount Series C | \$276,500 |
|---------------------------------|-----------|

|                            |             |
|----------------------------|-------------|
| Transfer for Debt Services | \$5,987,024 |
|----------------------------|-------------|

|                               |                    |
|-------------------------------|--------------------|
| <b>Total Cost of Issuance</b> | <b>\$6,458,524</b> |
|-------------------------------|--------------------|

### Description / Project Name

#### Series C Total Expenditures (January 1 – December 31, 2025)

#### Current Year

|                    |             |
|--------------------|-------------|
| Program Management | \$1,058,629 |
|--------------------|-------------|

|                     |           |
|---------------------|-----------|
| Technology Upgrades | \$550,724 |
|---------------------|-----------|

|                   |              |
|-------------------|--------------|
| SLO Campus Center | \$12,645,947 |
|-------------------|--------------|

|                               |             |
|-------------------------------|-------------|
| Roofing & HVAC (Districtwide) | \$3,906,523 |
|-------------------------------|-------------|

|                                         |             |
|-----------------------------------------|-------------|
| 3100 – 3400 Building Tenant Improvement | \$1,177,147 |
|-----------------------------------------|-------------|

|                           |             |
|---------------------------|-------------|
| NC Instructional Building | \$7,591,888 |
|---------------------------|-------------|

|                        |          |
|------------------------|----------|
| Switchgear Replacement | \$80,827 |
|------------------------|----------|

|                        |          |
|------------------------|----------|
| Wayfinding and Signage | \$30,426 |
|------------------------|----------|

|              |          |
|--------------|----------|
| ADA Upgrades | \$54,650 |
|--------------|----------|

|                   |             |
|-------------------|-------------|
| Interior Upgrades | \$1,138,922 |
|-------------------|-------------|

|                                |                     |
|--------------------------------|---------------------|
| <b>TOTAL EXPENDITURES 2025</b> | <b>\$28,235,683</b> |
|--------------------------------|---------------------|

|                                 |              |
|---------------------------------|--------------|
| Total Prior Period Expenditures | \$45,781,331 |
|---------------------------------|--------------|

|                                           |                     |
|-------------------------------------------|---------------------|
| <b>TOTAL PROGRAM EXPENDITURES TO DATE</b> | <b>\$74,017,014</b> |
|-------------------------------------------|---------------------|

|                                 |            |
|---------------------------------|------------|
| <b>UNAUDITED ENDING BALANCE</b> | <b>\$0</b> |
|---------------------------------|------------|



# ACTIVE BOND PROJECTS SERIES D

SAN LUIS OBISPO COUNTY  
COMMUNITY COLLEGE DISTRICT  
December 31, 2025

## PROGRAM TOTALS

|                                                                     |                     |
|---------------------------------------------------------------------|---------------------|
| <b>Total Remaining of the General Obligation Bond Authorization</b> | <b>\$57,000,000</b> |
|---------------------------------------------------------------------|---------------------|

|                                 |              |
|---------------------------------|--------------|
| Series D Issuance (Non-Taxable) | \$57,000,000 |
|---------------------------------|--------------|

|                                              |     |
|----------------------------------------------|-----|
| General Obligation Bond Balance to be Issued | \$0 |
|----------------------------------------------|-----|

## Revenue

|                   |              |
|-------------------|--------------|
| Series D Issuance | \$57,000,000 |
|-------------------|--------------|

|                                     |             |
|-------------------------------------|-------------|
| Premium on Sale of Bonds Issuance D | \$6,552,005 |
|-------------------------------------|-------------|

|                 |             |
|-----------------|-------------|
| Interest Income | \$3,850,214 |
|-----------------|-------------|

|                         |              |
|-------------------------|--------------|
| Total Available Revenue | \$67,402,220 |
|-------------------------|--------------|

## Cost of Issuance Debt

|                        |           |
|------------------------|-----------|
| Cost of Third Issuance | \$195,000 |
|------------------------|-----------|

|                                 |           |
|---------------------------------|-----------|
| Underwriter's Discount Series D | \$213,750 |
|---------------------------------|-----------|

|                            |             |
|----------------------------|-------------|
| Transfer for Debt Services | \$6,552,005 |
|----------------------------|-------------|

|                        |             |
|------------------------|-------------|
| Total Cost of Issuance | \$6,960,755 |
|------------------------|-------------|

## Description / Project Name

### Series D Total Expenditures (January 1 – December 31, 2025)

### Current Year

|                    |           |
|--------------------|-----------|
| Program Management | \$387,661 |
|--------------------|-----------|

|                       |           |
|-----------------------|-----------|
| Bond Program District | \$262,478 |
|-----------------------|-----------|

|               |          |
|---------------|----------|
| Bond Planning | \$16,082 |
|---------------|----------|

|                     |           |
|---------------------|-----------|
| Technology Upgrades | \$887,668 |
|---------------------|-----------|

|                               |           |
|-------------------------------|-----------|
| Roofing & HVAC (Districtwide) | \$847,840 |
|-------------------------------|-----------|

|                                         |           |
|-----------------------------------------|-----------|
| 3100 – 3400 Building Tenant Improvement | \$996,359 |
|-----------------------------------------|-----------|

|                           |             |
|---------------------------|-------------|
| NC Instructional Building | \$5,250,758 |
|---------------------------|-------------|

|                   |       |
|-------------------|-------|
| SLO Campus Center | \$769 |
|-------------------|-------|

|                     |           |
|---------------------|-----------|
| Site Infrastructure | \$138,734 |
|---------------------|-----------|

|                                |          |
|--------------------------------|----------|
| Interim Offices and Classrooms | \$43,188 |
|--------------------------------|----------|

|                         |         |
|-------------------------|---------|
| Interim Faculty Offices | \$8,800 |
|-------------------------|---------|

|                                              |           |
|----------------------------------------------|-----------|
| Interior Upgrades / Classroom Modernizations | \$958,908 |
|----------------------------------------------|-----------|

|                                |                    |
|--------------------------------|--------------------|
| <b>TOTAL EXPENDITURES 2025</b> | <b>\$9,799,243</b> |
|--------------------------------|--------------------|

|                                 |           |
|---------------------------------|-----------|
| Total Prior Period Expenditures | 3,104,785 |
|---------------------------------|-----------|

|                                           |                     |
|-------------------------------------------|---------------------|
| <b>TOTAL PROGRAM EXPENDITURES TO DATE</b> | <b>\$12,904,028</b> |
|-------------------------------------------|---------------------|

|                                 |                     |
|---------------------------------|---------------------|
| <b>UNAUDITED ENDING BALANCE</b> | <b>\$47,537,536</b> |
|---------------------------------|---------------------|



## North County Instructional Building 4<sup>th</sup> Issuance Nearing Completion

**TOP:** Front entrance of the NC Instructional Building opening Fall 2026.

**LEFT:** Agriculture Lab.

**RIGHT:** Movement Lab.

**BOTTOM:** Rear of the NC Instructional Building.

For more Information:  
[www.cuestacollegebond.info](http://www.cuestacollegebond.info)





# Your Measure L Dollars at Work!

## Asphalt Replacement Project (San Luis Obispo Campus)

The project consisted of approximately 350,000 square feet of 2" asphalt grind & overlay, +/- 37,000 square feet of asphalt slurry seal, +/- 3" asphalt paving, and +/- 310 linear feet of concrete curb and gutter.



ABOVE: Asphalt Replacement Project.

## Roofing & HVAC Replacement Project (San Luis Obispo Campus)

Re-roofing and HVAC replacement occurred on the 5000 Complex Buildings. The overall project included a new single-ply roof, HVAC equipment, ductwork, roof drains, exhaust fans, and controls. Additionally, the project included new variable frequency drives at Buildings 2100 and 7300.



ABOVE: New ductwork being installed



ABOVE: New single-ply roofing and HVAC